BRUHAT BANGALORE MAHANAGARA
PALIKE

COMPLIANCE REPORT

PMC for the Package-4 civil works in Yelahanka Division

Name of work: Improvement to Roads and Drains and Other Developmental Works At 407,707,208 Sfs, Major Akshay Girish Kumar Road Yelahanka 4th And 5th Phase And Surrounding Areas In Ward No.01,03 And 04 Of Yelahanka Division Under Amruthnagarothana Grants (Package-04)

(Shree Sai Consultants)

SHREE SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

No.: SSC/BBMP/PMC/YNK-D/ /2022-23 Date: 23-12-2022

To,
Executive Engineer,
Yelahanka Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

COMPLIANCE REPORT

Dear Sir,

Name of Work: Improvement to Roads and Drains and Other Developmental Works At 407,707,208 Sfs, Major Akshay Girish Kumar Road Yelahanka 4th And 5th Phase And Surrounding Areas In Ward No.01,03 And 04 Of Yelahanka Division Under Amruthnagarothana Grants (Package-04)

With respect to the above subject, we Sri Sai Consultants have supervised the above-mentioned work in terms of Quantity and Quality for below claimed items of **1st and Part** Bill work and it was found to be completed satisfactorily

Item No	Description	Unit
2	Removing and resetting of footpath slab (Approved Rate)	Sqm
4	Removing and resetting of kerb stones(Approved Rate)	m
5	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.(V-I.No 1.4.1,Page No-5 of PWD SR 2021-22)	Cum

AE

SHREE SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangalocre-560 074
PH: 9900161466

Item No	Description	Unit
6	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (V-I, No-2.1.3, P.No-15 of PWD SR 2021-22).	Cum
7	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-1,P.No.17, I.No.2.4.2of PW, P&IWTD S.R 2021-22)	Cum
8	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. (V-III,P.No.99, I.No.13.1.2of PW, P&IWTD S.R 2021-22) Issue Rate dated on 07-04-2022	Tonne
9	Providing and fixing precast reinforced cement concrete covering slabs of 10cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work (Data Rate)	Sqm
10	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate).	Sqm

SHREE SAI CONSULTANTS
SURVEYING, ENGINEERING PROJECT CONSULTANTS

Address for Correspondence:

#07, 1st Floor, 1st Cross, MEI Layout,
Bagalagunte, Near BBMP Zonal Office,
Nagasandra Post Hesaragatta Main Road,
Bangaloere-560 074
PH: 9900161466

Item No	Description	Unit
11	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate)	Nos
18	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom. (V-III No-5.3,P No-29 of PWD BCSR 2021-22)	Sqm
19	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4 5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects (V-III No-5.12 C ,P No-33 of PWD BCSR 2021-22)	Cum
20	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (V-III, P.No.36, I.No.5.16C of PWD SR 2021-22).	Cum

AE · AEE

Thanking You,
Yours faithfully,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Shree Sai Consultants
PMC